

1. Shelter

1.1 Zaatari

1.1.1 Shelter and HH plots Assessment:

Completion of assessment for blocks of districts 7,8,9 out of the 12 districts.

1.1.2 Shelter Assistance:

66 Households (%25) of the HH that require assistance have received new shelters during July. Which raise the total number to 507 (%67) of the HH that require shelter assistance from the 4057 HH visited up to date.

1.2 Azraq:

1.2.1 Quick Fix Team has fixed 387 shelters in village 3 and 6.

2. Site Planning

2.1 Zaatari

2.1.1 Relocation of HH:

As of the end of July the relocation of HH is done at district 8 and has started at district 7. The number of shelters relocated during July is 323 shelters which raise the total number to 850 shelters relocated up to date.

2.1.2 HH address system:

As of the end of July HH addressing was completed at district 8 and has started at district 7. The total number of allocated address numbers is 1763 serving 7650 refugees.

2.1.3 Infrastructure:

Storm Water network, existing culverts and trenches to be cleared before the rain season. New projects are being coordinated and monitored.

2.2 Azraq

2.2.1 Shade work:

shades in the two markets were completed. BOQ for shades at other locations are being prepared.

3. WASH

3.1 Zaatari

No activities has been reported.

3.2 Azraq

- 3.2.1 Wastewater Treatment Plant is expected to be ready by mid-August.
- 3.2.2 Borehole at the east of the camp operation is ongoing after getting the approval from MOH.
- 3.2.3 Water supply extended by 1 hour during Ramadan and to be returned to normal after consultation with the community.
- 3.2.4 Maintenance of WASH facilities kept ongoing. Some were carried out through WASH committees on a voluntary basis.